

PCEPL Weekly Progress Report of Construction Work (Pkg – 1 to Pkg- 6)								
Sr. No.	RFI No	Date of inspection	Inspection Time	BOQ No.	Description	Chainage		Side
						From	To	
PACKAGE - 1 (FROM KM. 42+700 TO KM.73+000)								
1	KMC/Pkg-1/3486	08.06.2018	10:00 AM		Checking of Excavation For C-Post	71.450	71.480	Median
2	KMC/Pkg-1/3487	08.06.2018	10:30 AM		Pouring of Concrete For C-Post	71.450	71.480	Median
3	KMC/Pkg-1/3488	08.06.2018	11:00 AM	3.02	Checking of WMM 1st layer and FDD testing	50.310	50.320	Left
4						50.332	50.342	Left
5	KMC/Pkg-1/3489	08.06.2018	11:30 AM	3.02	Checking of WMM Top layer and Level FDD testing	50.310	50.320	Left
6						50.332	50.342	Left
7	KMC/Pkg-1/3490	08.06.2018	12:00 PM		W-Beam Installation (Double Beam)	71.450	71.480	Median
8	KMC/Pkg-1/3491	09.06.2018	10:00 AM	7.07	Reinforcement & Shuttering Checking of Inner Drain Wall	47.835	47.850	Left
9	KMC/Pkg-1/3492	09.06.2018	10:30 AM	7.06	Pouring of Concrete Grade (M-20) Inner Drain Wall	47.835	47.850	Left
10	KMC/Pkg-1/3493	13.06.2018	10:00 AM	Gen	OGL Recording For Pipe in Casing (FLY Over Under Pass)	48.000	48.020	Both
11	KMC/Pkg-1/3494	13.06.2018	10:30 AM		Checking of Excavation & Level Up to PCC Bottom For Pipe in Casing	48.000	48.020	Both
12	KMC/Pkg-1/3495	13.06.2018	11:00 AM		Laying of PCC For Pipe in Casing (M-15)	48.000	48.020	Both
13	KMC/Pkg-1/3496	14.06.2018	10:00 AM	Gen	OGL Recording For Inner Drain	47.850	47.937	Left
14	KMC/Pkg-1/3497	14.06.2018	10:30 AM	7.01a)	Checking of Excavation & Level Up to PCC Bottom Inner drain	47.850	47.937	Left
15	KMC/Pkg-1/3498	14.06.2018	11:00 AM	7.04	Laying of PCC Inner drain For (M-15)	47.850	47.937	Left
16	KMC/Pkg-1/3499	14.06.2018	11:30 AM	7.07	Reinforcement & Shuttering Checking of Raft For Pipe in Casing	48.000	48.020	Both
17	KMC/Pkg-1/3500	14.06.2018	12:00 PM	7.06	Pouring of Concrete Grade (M-20) Raft For Pipe in Casing	48.000	48.020	Both
18	KMC/Pkg-1/3501	14.06.2018	12:30 PM		Laying of Pipe	48.000	48.020	Both
19	KMC/Pkg-1/3502	14.06.2018	2:00 PM	Gen	OGL Recording For Outer Drain	49.460	49.540	Right
20	KMC/Pkg-1/3503	14.06.2018	2:30 PM	7.01a)	Checking of Excavation & Level Up to PCC Bottom Outer drain	49.460	49.540	Right
21	KMC/Pkg-1/3504	14.06.2018	3:00 PM	7.04	Laying of PCC Outer drain For (M-15)	49.460	49.540	Right
22	KMC/Pkg-1/3505	14.06.2018	3:30 PM		Curve Priming and Painting	47.518	47.740	Right
23	KMC/Pkg-1/3506	14.06.2018	4:00 PM		Curve Priming and Painting	47.568	47.740	Left
24	KMC/Pkg-1/3507	14.06.2018	4:30 PM		C-Post Fixing	47.900	47.933	Left
25	KMC/Pkg-1/3508	14.06.2018	5:00 PM		W- Beam Instalation	47.900	47.933	Left
26	KMC/Pkg-1/3509	14.06.2018	5:30 PM		C-Post Fixing	47.900	47.933	Right
27	KMC/Pkg-1/3510	14.06.2018	6:00 PM		W- Beam Instalation	47.900	47.933	Right
28	KMC/Pkg-1/3511	14.06.2018	12:00 PM		Friction Slab Crash Barrier Priming And Painting	47.518	48.265	Right
29	KMC/Pkg-1/3512	14.06.2018	12:30 PM		Friction Slab Crash Barrier Priming And Painting	47.568	48.265	Left
PACKAGE - 2 (FROM KM. 73+000 TO KM.107+000)								
1	KMC/Pkg-2/3007	08.06.2018	10:00 AM	4.01	Applying of Prime Coat in Loop type Entry	88.378	88.482	Right
2	KMC/Pkg-2/3008	08.06.2018	10:30 AM	4.02b)	Applying of Tack Coat for BC in Loop type Entry	86.098	86.200	Left
3	KMC/Pkg-2/3009	08.06.2018	11:00 AM	4.07	Laying of BC in Loop type Entry	86.098	86.200	Left
4	KMC/Pkg-2/3010	08.06.2018	11:30 AM	4.02b)	Applying of Tack Coat for BC in Loop type Exit	88.378	88.482	Left
5	KMC/Pkg-2/3011	08.06.2018	12:00 PM	4.07	Laying of BC in Loop type Exit	88.378	88.482	Left
6	KMC/Pkg-2/3012	08.06.2018	2:00 PM	4.02a)	Applying of Tack Coat for DBM in Loop type Entry	88.378	88.482	Right
7	KMC/Pkg-2/3013	08.06.2018	2:30 PM	4.06	Laying of DBM in Loop type Entry	88.378	88.482	Right
8	KMC/Pkg-2/3014	09.06.2018	10:00 AM	4.01	Applying of Prime Coat in Loop type Entry	88.378	88.482	Right
9	KMC/Pkg-2/3015	09.06.2018	10:30 AM	4.02b)	Applying of Tack Coat for BC in Loop type Entry	86.098	86.200	Left
10	KMC/Pkg-2/3016	09.06.2018	11:00 AM	4.07	Laying of BC in Loop type Entry	86.098	86.200	Left
11	KMC/Pkg-2/3017	09.06.2018	11:30 AM	4.02b)	Applying of Tack Coat for BC in Loop type Exit	88.378	88.482	Left
12	KMC/Pkg-2/3018	09.06.2018	12:00 PM	4.07	Laying of BC in Loop type Exit	88.378	88.482	Left
13	KMC/Pkg-2/3019	09.06.2018	2:00 PM	4.02a)	Applying of Tack Coat for DBM in Loop type Entry	88.378	88.482	Right
14	KMC/Pkg-2/3020	09.06.2018	2:30 PM	4.06	Laying of DBM in Loop type Entry	88.378	88.482	Right
15	KMC/Pkg-2/3021	11.06.2018	10:00 AM	7.01a)	Checking of Excavation & Level Up to PCC Bottom Innerr drain	78.000	78.045	Right
16	KMC/Pkg-2/3022	11.06.2018	10:30 AM	7.04	Laying of PCC Innerr drain For (M-15)	78.000	78.045	Right
17	KMC/Pkg-2/3023	12.06.2018	10:00 AM	7.01a)	Checking of Excavation & Level Up to PCC Bottom Innerr drain	75.620	75.670	Right
18	KMC/Pkg-2/3024	12.06.2018	10:30 AM	7.04	Laying of PCC Innerr drain For (M-15)	75.620	75.670	Right
19	KMC/Pkg-2/3025	12.06.2018	11:00 AM	3.02	Checking of WMM Top layer and Level FDD testing in Bus Bay	89.270	89.460	Left
20	KMC/Pkg-2/3026	12.06.2018	11:30 AM	7.07	Reinforcement & Shuttering Checking of Inner Drain Raft	78.000	78.045	Right
21	KMC/Pkg-2/3027	12.06.2018	12:00 PM	7.06	Pouring of Concrete Grade (M-20) Inner Drain Raft	78.000	78.045	Right
22	KMC/Pkg-2/3028	12.06.2018	12:30 PM	7.07	Reinforcement & Shuttering Checking of Inner Drain Raft	77.830	77.870	Right
23	KMC/Pkg-2/3029	12.06.2018	1:00 PM	7.06	Pouring of Concrete Grade (M-20) Inner Drain Raft	77.830	77.870	Right
24	KMC/Pkg-2/3030	13.06.2018	10:00 AM	7.07	Reinforcement & Shuttering Checking of Inner Drain Raft	75.620	75.670	Right
25	KMC/Pkg-2/3031	13.06.2018	10:30 AM	7.06	Pouring of Concrete Grade (M-20) Inner Drain Raft	75.620	75.670	Right
26	KMC/Pkg-2/3032	13.06.2018	11:00 AM		BC Milling	84.270		Right
27	KMC/Pkg-2/3033	13.06.2018	11:30 AM	7.07	Reinforcement & Shuttering Checking of Inner Drain Wall	78.000	78.045	Right
28	KMC/Pkg-2/3034	13.06.2018	12:00 PM	7.06	Pouring of Concrete Grade (M-20) Inner Drain Wall	78.000	78.045	Right
29	KMC/Pkg-2/3035	13.06.2018	12:30 PM	7.07	Reinforcement & Shuttering Checking of Inner Drain Wall	77.830	77.870	Right
30	KMC/Pkg-2/3036	13.06.2018	1:00 PM	7.06	Pouring of Concrete Grade (M-20) Inner Drain Wall	77.830	77.870	Right
31	KMC/Pkg-2/3037	14.06.2018	10:00 AM	2.01a)	Excavation up to Subgrade top Layer	105.450	105.550	Right
PACKAGE - 3A (FROM KM. 107+100 TO KM.128+050)								
1	GIPL/197	08.06.18	12:00 PM		RCC work of plinth beam at Shajhanpur	115	115	LHS
2	GIPL/197	08.06.2018	12:00 PM		RCC work of plinth beam at Shajhanpur	115	115	LHS
3	GIPL/200	11.06.2018	2:00 PM		RCC work of GF column at Shajhanpur	115	115	LHS
4	KAE/5969	11.06.2018	03:00 P.M	Gen	Cube Testing Outer Drain Raft M-20 28 days at PCEPL casting Yard	133+650	133+660	Right
5	MCC/528	11.06.2018	09:30AM	Gen	Applying of Primer Coat for Paint Booth No.05,06,07	115+412		RHS
6	MCC/529	11.06.2018	04:30PM	Gen	Applying of Enimel 1st coat of paint Booth No.05,06,07	115+412		RHS
7	MCC/530	11.06.2018	08:30AM	Gen.	Recording of OGL for WIM	115+412		LHS
8	MCC/531	11.06.2018	10:30AM	20	Excavation for for WIM	115+412		LHS
9	MCC/532	11.06.2018	09:30PM	Gen.	Level Checking of PCC Bottom Level for WIM	115+412		LHS
10	MCC/533	11.06.2018	10:30AM	20	Providing and Making of Brick Wall of Ramp for WIM	115+412		RHS
11	MCC/534	11.06.2018	12:30PM	19	GSB Filling Ramp for WIM	115+412		RHS
12	MCC/535	11.06.2018	09:30PM	7	Pouring of Concrete M-20 Gr. of PCC Ramp for WIM	115+412		RHS
13	MCC/536	11.06.2018	09:30AM	1	Hire charges of Jack hummer with JCB for Dismantling for PQC Lane No.18	115+412		RHS
14	MCC/537	12.06.2018	04:30PM	18	Applying of Enimel fine coat of paint Booth No.05,06,07	115+412		RHS
15	MCC/538	12.06.2018	10:30AM	12	Reinforcement & Shuttering Checking of Ramp for WIM	115+412		RHS
16	MCC/539	12.06.2018	11:30AM	7	Pouring of Concrete M-35 Grade of Ramp for WIM	115+412		RHS
17	MCC/540	12.06.2018	09:30AM	1	Hire charges of Jack hummer with JCB for Dismantling for PQC Lane No.18	115+412		RHS
18	GIPL/202	12.06.2018	12:00 PM		RCC work of GF column at Shajhanpur	115	115	LHS
19	MCC/541	13.06.2018	10:30AM	12	Reinforcement & Shuttering Checking of Chamber for WIM	115+412		RHS
20	MCC/542	13.06.2018	11:30AM	7	Pouring of Concrete M-35 Grade of Chamber for WIM	115+412		RHS
21	MCC/543	13.06.2018	09:30AM	1	Hire charges of Jack hummer with JCB for Dismantling for PQC Lane No.18	115+412		RHS
22	GIPL/203	13.06.2018	12:00 PM		RCC work of GF column at Shajhanpur	115	115	LHS
PACKAGE - 3B (FROM KM. 128+050 TO KM.144+770)								
1	KC/Pkg 4/57	09.06.2018	11:00AM		C-Post & MBCB Remove & Re-Fixing in Median(one post Four Beam) With Concrete	133+740	133+820	Med.
2	KC/Pkg 4/58	09.06.2018	11:00AM		C-Post & MBCB Re-Fixing in Median(one post Four Beam) With Concrete	132+460	132+485	Med.
PACKAGE - 4 (FROM KM. 144+770 TO KM.181+300)								
1	RFI/HH/24323	09.06.2018	10:30AM	Non BOQ - 02	Providing & Laying PQC M-40Gr. Outer Drain Side Half width	156+750	156+850	RHS
2	RFI/HH/24324	09.06.2018	10:30AM	4.02(a)	Applying of Tack Coat 1st	174+490	174+950	LHS
3	RFI/HH/24325	09.06.2018	11:00AM	4.06	Laying of DBM 1st	174+490	174+950	LHS
4	RFI/HH/24326	09.06.2018	02:30PM	3.01	FDD & Level Checking of GSB Top	156+900	157+010	RHS
5	RFI/HH/24327	09.06.2018	09:30AM	7.07	Reinforcement & Shuttering Checking of Outer Drain 1st Lift Joint of Pipe	157+010		RHS
6	RFI/HH/24328	09.06.2018	10:30AM	7.06	Pouring of Concrete M-20 Grade of Outer Drain 1st Lift Joint of Pipe	157+010		RHS
7	RFI/HH/24329	09.06.2018	12:30PM	7.07	Reinforcement & Shuttering Checking of Inner Drain Top Lift	152+370	152+380	LHS
8	RFI/HH/24330	09.06.2018	02:30PM	7.06	Pouring of Concrete M-20 Grade of Inner Drain Top Lift	152+370	152+380	LHS
9	RFI/HH/24331	10.06.2018	10:30AM	Non BOQ - 02	Providing & Laying PQC M-40Gr. Outer Drain Side Half width	156+850	156+900	RHS
10	RFI/HH/24332	10.06.2018	09:30AM	7.07	Reinforcement & Shuttering Checking of Outer Drain Top Lift Joint of Pipe	157+010		RHS
11	RFI/HH/24333	10.06.2018	10:30AM	7.06	Pouring of Concrete M-20 Grade of Outer Drain Top Lift Joint of Pipe	157+010		RHS
12	RFI/HH/24334	11.06.2018	10:30AM	Non BOQ - 02	Providing & Laying PQC M-40Gr. Inner Drain Side Half width	156+850	156+900	RHS
13	RFI/HH/24335	11.06.2018	10:30AM	4.02(a)	Applying of Tack Coat 1st	174+490	174+950	LHS
14	RFI/HH/24336	11.06.2018	11:00AM	4.06	Laying of DBM 1st	174+490	174+950	LHS
15	RFI/HH/24337	12.06.2018	10:30AM	Non BOQ - 02	Providing & Laying PQC M-40Gr. Inner Drain Side Half width	156+800	156+850	RHS
16	RFI/HH/24338	12.06.2018	10:30AM	4.02(a)	Applying of Tack Coat 1st	174+490	174+950	RHS
17	RFI/HH/24339	12.06.2018	11:00AM	4.06	Laying of DBM 1st	174+490	174+950	RHS

18	RFI/HW/24340	13.06.2018	10.30AM	Non BOQ - 02	Providing & Laying PQC M-40Gr. Inner Drain Side Half width	156+750	156+800	RHS
19	RFI/HW/24341	13.06.2018	10.30AM	Non BoQ	Core Cutting of DBM 1st	174+490	174+950	RHS
20	RFI/HW/24342	13.06.2018	11.00AM	Non BoQ	Level Checking of DBM 1st	174+490	174+950	RHS
21	RFI/HW/24343	13.06.2018	10.30AM	4.02(a)	Applying of Tack Coat 1st	174+490	174+950	LHS
22	RFI/HW/24344	13.06.2018	11.00AM	4.06	Laying of DBM 1st	174+490	174+950	LHS
23	RFI/HW/24345	14.06.2018	10.30AM	Non BOQ - 02	Providing & Laying PQC M-40Gr. Inner Drain Side Half width	156+700	156+750	RHS
24	RFI/HW/24346	14.06.2018	02.00PM	1.02(a)	Dismantling of RRM Drain	157+012	157+150	RHS
25	RFI/HW/24347	14.06.2018	03.00PM	1.02(a)	Dismantling of Kerb	157+012	157+150	RHS
26	RFI/HW/24348	14.06.2018	03.00PM	1.02(f)	Dismantling of PCC	157+012	157+150	RHS
27	RFI/HW/24349	14.06.2018	10.30AM	Non BoQ	Core Cutting of DBM 1st	174+490	174+950	LHS
28	RFI/HW/24350	14.06.2018	10.30AM	4.02(b)	Applying of Tack Coat 2nd	174+490	174+950	RHS
29	RFI/HW/24351	14.06.2018	11.00AM	4.06	Laying of DBM Top	174+490	174+950	RHS
30	RFI/HW/24352	14.06.2018	12.30PM	7.01(a)	Excavation for Inner Drain	156+240	156+300	LHS
31	RFI/HW/24353	14.06.2018	02.30PM	Non BOQ	Level Checking of PCC Bottom for Inner Drain	156+240	156+300	LHS
32	RFI/HW/24354	14.06.2018	03.30PM	7.04	Shuttering Checking & Pouring of Concrete Grade M-15 for PCC Inner Drain	156+240	156+300	LHS
33	RFI/HW/24355	14.06.2018	09.00AM	7.01(a)	Excavation for Drainage Pipe NP 900mmDia.	156+370	156+410	RHS
34	RFI/HW/24356	14.06.2018	10.30AM	Non BOQ	Level Checking of PCC Bottom for Drainage Pipe NP 900mmDia.	156+370	156+410	RHS
35	RFI/HW/24357	14.06.2018	11.30AM	7.04	Shuttering Checking & Pouring of Concrete Grade M-15 for PCC Drainage Pipe NP 900mmDia.	156+370	156+410	RHS
PACKAGE - 5 (FROM KM. 181+300 TO KM.219+500)								
1	KE/Tack/3278	08.06.2018	04.30 P.M	4.02 (b)	Tack coat over Bituminous Surface Shoulder	199+135.00	199+384.00	Right
2	KE/Tack/3278	08.06.2018	04.30 P.M	4.02 (b)	Tack coat over Bituminous Surface Shoulder	199+384.00	199+459.00	Right
3	KE/Tack/3278	08.06.2018	04.30 P.M	4.02 (b)	Tack coat over Bituminous Surface Shoulder	199+459.00	199+520.00	Right
4	KE/Tack/3279	12.30 P.M	12.30 P.M	4.02 (b)	Tack coat over Bituminous Surface	210+320	210+520	Left
5	KE/Tack/3280	10.00 A.M	10.00 A.M	4.02 (a)	Tack coat over Prime Coat	182+745.00		Left
6	KE/Tack/3281	11.30 A.M	11.30 A.M	4.02 (a)	Tack coat over Prime Coat	203+095.00	203+110.00	Right
7	KE/Tack/3281	11.30 A.M	11.30 A.M	4.02 (a)	Tack coat over Prime Coat	203+140.00	203+260.00	Right
8	KE/Tack/3282	02.30 P.M	02.30 P.M	4.02 (a)	Tack coat over Prime Coat Shoulder	199+225.00	199+480.00	Left
9	KE/DBM/2813	11.00 A.M	11.00 A.M	4.06 & Gen	Laying & Level Checking of DBM Top Layer	182+745.00		Left
10	KE/DBM/2814	03.30 P.M	03.30 P.M	4.06 & Gen	Laying & Level Checking of DBM Top Layer Shoulder	199+225.00	199+480.00	Left
11	KE/DBM/2815	12.30 P.M	12.30 P.M	4.06 & Gen	Laying & Level Checking of DBM Top Layer	203+095.00	203+110.00	Right
12	KE/DBM/2815	12.30 P.M	12.30 P.M	4.06 & Gen	Laying & Level Checking of DBM Top Layer	203+140.00	203+260.00	Right
13	KE/BC/1091	05.30 P.M	05.30 P.M	4.07 & Gen	Laying & Level Checking of BC Layer Shoulder	199+135.00	199+384.00	Right
14	KE/BC/1091	05.30 P.M	05.30 P.M	4.07 & Gen	Laying & Level Checking of BC Layer Shoulder	199+384.00	199+459.00	Right
15	KE/BC/1091	05.30 P.M	05.30 P.M	4.07 & Gen	Laying & Level Checking of BC Layer Shoulder	199+459.00	199+520.00	Right
16	KE/BC/1092	01.30 P.M	01.30 P.M	VO-5	Laying & Level Checking of BC Layer	210+220	210+520	Left
17	KE/WMM/7520	04.00 P.M	04.00 P.M	3.02	FDD Testing of WMM 01st Layer	194+585	194+606	Right
18	KE/WMM/7520	04.00 P.M	04.00 P.M	3.02	FDD Testing of WMM 01st Layer	194+606	194+681	Right
19	KE/WMM/7520	04.00 P.M	04.00 P.M	3.02	FDD Testing of WMM 01st Layer	194+681	194+840	Right
20	KE/WMM/7521	05.00 P.M	05.00 P.M	3.02 & Gen	FDD Testing & Level Checking of WMM Top Layer	194+585	194+606	Right
21	KE/WMM/7521	05.00 P.M	05.00 P.M	3.02 & Gen	FDD Testing & Level Checking of WMM Top Layer	194+606	194+681	Right
22	KE/WMM/7521	05.00 P.M	05.00 P.M	3.02 & Gen	FDD Testing & Level Checking of WMM Top Layer	194+681	194+840	Right
23	KE/WMM/7522	01.00 P.M	01.00 P.M	3.02	FDD Testing of WMM 01st Layer	211+050	211+200	Right
24	KE/WMM/7523	03.00 P.M	03.00 P.M	3.02 & Gen	FDD Testing & Level Checking of WMM Top Layer	211+050	211+200	Right
25	KE/WMM/7524	12.00 P.M	12.00 P.M	3.02	FDD Testing of WMM 01st Layer	211+050	211+200	Left
26	KE/WMM/7525	02.00 P.M	02.00 P.M	3.02 & Gen	FDD Testing & Level Checking of WMM Top Layer	211+050	211+200	Left
27	KE/EW/44085	08.30 A.M	08.30 A.M	2.02	FDD Testing of Embankment 08th Layer	199+355	199+459	Right
28	KE/EW/44086	10.00 A.M	10.00 A.M	2.02	FDD Testing of Embankment 09th Layer	199+355	199+459	Right
29	KE/STR/15165	05:15 P.M	05:15 P.M	6.01(d)	Dismantling of Existing Structure Deck Slab and A1&A2 Cap	201+238		Left
30	KE/STR/15165	05:15 P.M	05:15 P.M	6.01(d)	Dismantling of Existing Structure Deck Slab and A1&A2 Cap	201+238		Left
31	KE/STR/15165	05:15 P.M	05:15 P.M	6.01(d)	Dismantling of Existing Structure Deck Slab and A1&A2 Cap	201+238		Left
32	KE/DR/48281	10.30 A.M	10.30 A.M	7.07	Reinforcement and Shuttering Checking of Drain Wall Top lift	218+653	218+663.00	Left
33	KE/DR/48282	11.00 A.M	11.00 A.M	7.06	Concrete Checking of Drain Wall Top lift (M-20)	218+653	218+663.00	Left
34	GIPL/196	08.06.18	12.00 PM		PCC work of GF at Manoharpur. M-20 Grade	210	210	LHS
35	GIPL/198	08.06.18	2.00 PM		Kerb stone lying and fixing	205	205	LHS
36	KE/QC/1733	09.06.2018	12.30 P.M	GEN	DBM Top Layer Core Cutting & Density Testing	203+095.00	203+260.00	Right
37	KE/Tack/3283	09.06.2018	12.30 P.M	4.02 (b)	Tack coat over Bituminous Surface	210+320	210+520	Left
38	KE/Tack/3284	09.06.2018	10.00 A.M	4.02 (a)	Tack coat over Prime Coat	182+745.00		Left
39	KE/Tack/3285	09.06.2018	11.30 A.M	4.02 (b)	Tack coat over Bituminous Surface	203+095.00	203+260.00	Right
40	KE/Tack/3286	09.06.2018	02.30 P.M	4.02 (a)	Tack coat over Prime Coat Shoulder	199+225.00	199+480.00	Left
41	KE/DBM/2816	09.06.2018	11.00 A.M	4.06 & Gen	Laying & Level Checking of DBM Top Layer	182+745.00		Left
42	KE/DBM/2817	09.06.2018	03.30 P.M	4.06 & Gen	Laying & Level Checking of DBM Top Layer Shoulder	199+225.00	199+480.00	Left
43	KE/BC/1093	09.06.2018	05.30 P.M	4.07 & Gen	Laying & Level Checking of BC Layer Shoulder	203+095.00	203+260.00	Right
44	KE/BC/1094	09.06.2018	01.30 P.M	VO-5	Laying & Level Checking of BC Layer	210+220	210+520	Left
45	KE/Prime/1641	09.06.2018	10.00 A.M	4.01	Prime Coat over WMM Top Layer	211+050	211+200	Right
46	KE/Prime/1642	09.06.2018	11.00 A.M	4.01	Prime Coat over WMM Top Layer	211+050	211+200	Left
47	KE/EW/44087	09.06.2018	08.30 A.M	2.02 & Gen	FDD Testing & Level Checking of Embankment Top Layer	199+355	199+459	Right
48	KE/EW/44088	09.06.2018	10.30 A.M	2.01(a) & Gen	FDD Testing & Level Checking of Subgrade Top Layer After Excavation Shoulder	193+210	193+465	Right
49	KE/EW/44089	09.06.2018	11.00 A.M	3.01 & Gen	FDD Testing & Level Checking of GSB Top Layer Shoulder	193+210	193+465	Right
50	KE/STR/15166	09.06.2018	05:15 P.M	6.01(d)	Dismantling of Existing Structure A1&A2 CR Masonary	201+238		Left
51	KE/Tack/3287	10.06.2018	12.30 P.M	4.02 (b)	Tack coat over Bituminous Surface	210+220	210+520	Left
52	KE/Tack/3288	10.06.2018	10.00 A.M	4.02 (a)	Tack coat over Prime Coat	210+520.00	210+560.00	Left
53	KE/Tack/3289	10.06.2018	11.30 A.M	4.02 (a)	Tack coat over Prime Coat	210+690.00	210+740.00	Left
54	KE/Tack/3290	10.06.2018	02.30 P.M	4.02 (a)	Tack coat over Prime Coat	210+570.00	210+624.00	Left
55	KE/Tack/3291	10.06.2018	03.30 P.M	4.02 (a)	Tack coat over Prime Coat	210+624.00	210+650.00	Left
56	KE/Tack/3292	10.06.2018	04.30 P.M	4.02 (a)	Tack coat over Prime Coat	182+745.00		Left
57	KE/DBM/2818	10.06.2018	11.00 A.M	4.06	Laying & Level Checking of DBM 01st Layer	210+520.00	210+560.00	Left
58	KE/DBM/2819	10.06.2018	12.30 P.M	4.06	Laying & Level Checking of DBM 01st Layer	210+690.00	210+740.00	Left
59	KE/DBM/2820	10.06.2018	03.30 P.M	4.06	Laying & Level Checking of DBM 01st Layer	210+570.00	210+624.00	Left
60	KE/DBM/2821	10.06.2018	04.30 P.M	4.06	Laying & Level Checking of DBM 01st Layer	210+624.00	210+650.00	Left
61	KE/DBM/2822	10.06.2018	05.30 P.M	4.06 & Gen	Laying & Level Checking of DBM Top Layer	182+745.00		Left
62	KE/BC/1095	10.06.2018	01.30 P.M	VO-5	Laying & Level Checking of BC Layer	210+220	210+520	Left
63	KE/Prime/1643	10.06.2018	10.00 A.M	4.01	Prime Coat over WMM Top Layer	210+740	210+780	Left
64	KE/Prime/1644	10.06.2018	11.00 A.M	4.01	Prime Coat over WMM Top Layer	210+570	210+640	Left
65	KE/EW/44090	10.06.2018	10.30 A.M	2.01(a) & Gen	FDD Testing & Level Checking of Subgrade Top Layer After Excavation Shoulder	193+210	193+465	Right
66	KE/EW/44091	10.06.2018	11.00 A.M	3.01 & Gen	FDD Testing & Level Checking of GSB Top Layer Shoulder	193+210	193+465	Right
67	GIPL/196	08.06.2018	12.00 PM		PCC work of GF at Manoharpur. M-20 Grade	210	210	LHS
68	GIPL/198	08.06.2018	2.00 PM		Kerb stone lying and fixing	205	205	LHS
69	GIPL/199	11.06.2018	12.00 PM		PCC work of GF at Manoharpur. M-20 Grade	210	210	LHS
70	KE/QC/1734	11.06.2018	12.30 P.M	GEN	DBM Top Layer Core Cutting & Density Testing	182+745.00		Left
71	KE/QC/1735	11.06.2018	12.30 P.M	GEN	DBM 01st Layer Core Cutting & Density Testing	210+520, 210+690,	210+560, 210+740,	Left
72	KE/Tack/3293	11.06.2018	12.30 P.M	4.02 (b)	Tack coat over Bituminous Surface	210+570	210+650	Left
73	KE/Tack/3294	11.06.2018	10.00 A.M	4.02 (b)	Tack coat over Bituminous Surface	210+220	210+520	Left
74	KE/Tack/3295	11.06.2018	11.30 A.M	4.02 (b)	Tack coat over Bituminous Surface	210+520.00	210+560.00	Left
75	KE/Tack/3296	11.06.2018	02.30 P.M	4.02 (b)	Tack coat over Bituminous Surface	210+690.00	210+740.00	Left
76	KE/Tack/3297	11.06.2018	03.30 P.M	4.02 (b)	Tack coat over Bituminous Surface	210+570.00	210+624.00	Left
77	KE/Tack/3298	11.06.2018	03.30 P.M	4.02 (b)	Tack coat over Bituminous Surface	210+624.00	210+650.00	Left
78	KE/DBM/2823	11.06.2018	11.00 A.M	4.06 & Gen	Laying & Level Checking of DBM Top Layer	182+745.00		Left
79	KE/DBM/2824	11.06.2018	12.30 P.M	4.06 & Gen	Laying & Level Checking of DBM Top Layer	210+520.00	210+560.00	Left
80	KE/DBM/2825	11.06.2018	03.30 P.M	4.06 & Gen	Laying & Level Checking of DBM Top Layer	210+690.00	210+740.00	Left
81	KE/DBM/2826	11.06.2018	04.30 P.M	4.06 & Gen	Laying & Level Checking of DBM Top Layer	210+570.00	210+624.00	Left
82	KE/BC/1096	11.06.2018	01.30 P.M	VO-5	Laying & Level Checking of BC Layer	210+624.00	210+650.00	Left
83	KE/BC/1097	11.06.2018	05.30 P.M	VO-5	Laying & Level Checking of BC Layer	210+220	210+520	Left
84	KE/EW/44092	11.06.2018	10.30 A.M	2.01(a) & Gen	FDD Testing & Level Checking of Subgrade Top Layer After Excavation Shoulder	193+210	193+465	Right
85	KE/EW/44093	11.06.2018	11.00 A.M	3.01 & Gen	FDD Testing & Level Checking of GSB Top Layer Shoulder	193+210	193+465	Right
86	KE/QC/1736	12.06.2018	09.30 A.M	GEN	DBM Top Layer Core Cutting & Density Testing	210+520, 210+690,	210+560, 210+740,	Left
87	KE/Tack/3299	12.06.2018	12.30 P.M	4.02 (b)	Tack coat over Bituminous Surface	210+570	210+650	Left
88	KE/Tack/3299	12.06.2018	12.30 P.M	4.02 (b)	Tack coat over Bituminous Surface	210+520	210+540	Left
89	KE/Tack/3300	12.06.2018	10.00 A.M	4.02 (a)	Tack coat over Prime Coat	210+540	210+640	Left
90	KE/Tack/3301	12.06.2018	11.30 A.M	4.02 (a)	Tack coat over Prime Coat	210+710.00	210+725.00	Left
91	KE/Tack/3302	12.06.2018	02.30 P.M	4.02 (a)	Tack coat over Prime Coat Shoulder	210+650.00	210+655.00	Left
92	KE/Tack/3302	12.06.2018	02.30 P.M	4.02 (a)	Tack coat over Prime Coat Shoulder	199+225.00	199+384.00	Left
					Tack coat over Prime Coat Shoulder	199+384.00	199+459.00	Left

93	KE/Tack/3302	12.06.2018	02.30 P.M	4.02 (a)	Tack coat over Prime Coat Shoulder	199+459.00	199+480.00	Left
94	KE/Tack/3303	12.06.2018	03.30 P.M	4.02 (a)	Tack coat over Prime Coat Shoulder	214+455.00	214+476.00	Right
95	KE/Tack/3303	12.06.2018	03.30 P.M	4.02 (a)	Tack coat over Prime Coat Shoulder	214+476.00	214+551.00	Right
96	KE/Tack/3303	12.06.2018	03.30 P.M	4.02 (a)	Tack coat over Prime Coat Shoulder	214+551.00	214+710.00	Right
97	KE/DBM/2827	12.06.2018	11.00 A.M	4.06	Laying & Level Checking of DBM 01st Layer	210+710.00	210+725.00	Left
98	KE/DBM/2828	12.06.2018	12.30 P.M	4.06	Laying & Level Checking of DBM 01st Layer	210+650.00	210+655.00	Left
99	KE/DBM/2829	12.06.2018	03.30 P.M	4.06 & Gen	Laying & Level Checking of DBM Top Layer Shoulder	199+225.00	199+384.00	Left
100	KE/DBM/2829	12.06.2018	03.30 P.M	4.06 & Gen	Laying & Level Checking of DBM Top Layer Shoulder	199+384.00	199+459.00	Left
101	KE/DBM/2829	12.06.2018	03.30 P.M	4.06 & Gen	Laying & Level Checking of DBM Top Layer Shoulder	199+459.00	199+480.00	Left
102	KE/DBM/2830	12.06.2018	04.30 P.M	4.06 & Gen	Laying & Level Checking of DBM Top Layer Shoulder	214+455.00	214+476.00	Right
103	KE/DBM/2830	12.06.2018	04.30 P.M	4.06 & Gen	Laying & Level Checking of DBM Top Layer Shoulder	214+476.00	214+551.00	Right
104	KE/DBM/2830	12.06.2018	04.30 P.M	4.06 & Gen	Laying & Level Checking of DBM Top Layer Shoulder	214+551.00	214+710.00	Right
105	KE/BC/1098	12.06.2018	01.30 P.M	4.07 & Gen	Laying & Level Checking of BC Layer	210+520	210+540	Left
106	KE/BC/1098	12.06.2018	01.30 P.M	4.07 & Gen	Laying & Level Checking of BC Layer	210+540	210+640	Left
107	KE/EW/44094	12.06.2018	10.30 A.M	2.01(a) & Gen	FDD Testing & Level Checking of Subgrade Top Layer After Excavation Shoulder	193+210	193+465	Right
108	KE/EW/44095	12.06.2018	11.00 A.M	3.01 & Gen	FDD Testing & Level Checking of GSB Top Layer Shoulder	193+210	193+465	Right
109	KE/STR/15167	12.06.2018	12.00 P.M	6.01(a) Gen	Excavation and Level Checking of A1 & A2 Median wall (Minor Bridge)		213+506	Right
110	KE/STR/15167	12.06.2018	12.00 P.M	6.01(a) Gen	Excavation and Level Checking of A1 & A2 Median wall (Minor Bridge)			
111	KE/STR/15168	12.06.2018	02.00 P.M	6.04	Laying of PCC for A1 & A2 Median wall (Minor Bridge) M-15		213+506	Right
112	KE/STR/15168	12.06.2018	02.00 P.M	6.04	Laying of PCC for A1 & A2 Median wall (Minor Bridge) M-15		213+506	Right
113	GIPL/201	12.06.2018	12.00 PM		RCC work GF column at Manoharpur. M-20 Grade	210	210	LHS
114	KE/QC/1737	13.06.2018	09.30 A.M	GEN	DBM Top Layer Core Cutting & Density Testing	199+225, 214+455,	199+480, 214+710	Left & Right
115	KE/QC/1738	13.06.2018	10.30 A.M	GEN	DBM 01st Layer Core Cutting & Density Testing	210+710, 210+650,	210+725, 210+655	Left
116	KE/Tack/3304	13.06.2018	10.00 A.M	4.02 (b)	Tack coat over Bituminous Surface	210+710.00	210+725.00	Left
117	KE/Tack/3305	13.06.2018	11.30 A.M	4.02 (b)	Tack coat over Bituminous Surface	210+650.00	210+655.00	Left
118	KE/Tack/3306	13.06.2018	02.30 P.M	4.02 (b)	Tack coat over Bituminous Surface Shoulder	199+225.00	199+384.00	Left
119	KE/Tack/3306	13.06.2018	02.30 P.M	4.02 (b)	Tack coat over Bituminous Surface Shoulder	199+384.00	199+459.00	Left
120	KE/Tack/3306	13.06.2018	02.30 P.M	4.02 (b)	Tack coat over Bituminous Surface Shoulder	199+459.00	199+480.00	Left
121	KE/Tack/3307	13.06.2018	03.30 P.M	4.02 (b)	Tack coat over Bituminous Surface Shoulder	214+455.00	214+476.00	Right
122	KE/Tack/3307	13.06.2018	03.30 P.M	4.02 (a)	Tack coat over Bituminous Surface Shoulder	214+476.00	214+551.00	Right
123	KE/Tack/3307	13.06.2018	03.30 P.M	4.02 (a)	Tack coat over Bituminous Surface Shoulder	214+551.00	214+710.00	Right
124	KE/Tack/3308	13.06.2018	04.30 P.M	4.02 (a)	Tack coat over Prime Coat Shoulder	216+720.00	216+975.00	Left
125	KE/Tack/3309	13.06.2018	05.30 P.M	4.02 (a)	Tack coat over Prime Coat Shoulder	216+810.00	217+065.00	Right
126	KE/DBM/2831	13.06.2018	11.00 A.M	4.06 & Gen	Laying & Level Checking of DBM Top Layer	210+710.00	210+725.00	Left
127	KE/DBM/2832	13.06.2018	12.30 P.M	4.06 & Gen	Laying & Level Checking of DBM Top Layer	210+650.00	210+655.00	Left
128	KE/DBM/2833	13.06.2018	05.30 P.M	4.06 & Gen	Laying & Level Checking of DBM Top Layer Shoulder	216+720.00	216+975.00	Left
129	KE/DBM/2834	13.06.2018	06.30 P.M	4.06 & Gen	Laying & Level Checking of DBM Top Layer Shoulder	216+810.00	217+065.00	Right
130	KE/BC/1099	13.06.2018	03.30 P.M	VO-5	Laying & Level Checking of BC Layer Shoulder	199+225.00	199+384.00	Left
131	KE/BC/1099	13.06.2018	03.30 P.M	VO-5	Laying & Level Checking of BC Layer Shoulder	199+384.00	199+459.00	Left
132	KE/BC/1099	13.06.2018	03.30 P.M	VO-5	Laying & Level Checking of BC Layer Shoulder	199+459.00	199+480.00	Left
133	KE/BC/1100	13.06.2018	04.30 P.M	VO-5	Laying & Level Checking of BC Layer Shoulder	214+455.00	214+476.00	Right
134	KE/BC/1100	13.06.2018	04.30 P.M	VO-5	Laying & Level Checking of BC Layer Shoulder	214+476.00	214+551.00	Right
135	KE/BC/1100	13.06.2018	04.30 P.M	VO-5	Laying & Level Checking of BC Layer Shoulder	214+551.00	214+710.00	Right
136	KE/EW/44096	13.06.2018	10.30 A.M	2.01(a) & Gen	FDD Testing & Level Checking of Subgrade Top Layer After Excavation Shoulder	193+210	193+465	Right
137	KE/EW/44097	13.06.2018	11.00 A.M	3.01 & Gen	FDD Testing & Level Checking of GSB Top Layer Shoulder	193+210	193+465	Right
138	KE/STR/15169	13.06.2018	12.00 P.M	6.20	Providing & fixing in position HYSD (TMT) Fe 500 grade reinforcement bars in A1&A2 Median Wall Raft (Minor Bridge)	213+506		Right
139	KE/STR/15170	13.06.2018	02.00 P.M	6.05(b)	Providing and laying in position Reinforced Cement Concrete in A1&A2 Median Wall Raft (Minor Bridge) M-25	213+506		Right
140	KE/Tack/3310	14.06.2018	02.30 P.M	4.02 (b)	Tack coat over Bituminous Surface	210+540.00	210+790.00	Left
141	KE/Tack/3311	14.06.2018	04.30 P.M	4.02 (a)	Tack coat over Prime Coat Shoulder	216+720.00	216+975.00	Left
142	KE/Tack/3312	14.06.2018	05.30 P.M	4.02 (a)	Tack coat over Prime Coat Shoulder	216+810.00	217+065.00	Right
143	KE/DBM/2835	14.06.2018	05.30 P.M	4.06 & Gen	Laying & Level Checking of DBM Top Layer Shoulder	216+720.00	216+975.00	Left
144	KE/DBM/2836	14.06.2018	06.30 P.M	4.06 & Gen	Laying & Level Checking of DBM Top Layer Shoulder	216+810.00	217+065.00	Right
145	KE/BC/1101	14.06.2018	03.30 P.M	4.07 & Gen	Laying & Level Checking of BC Layer	210+540.00	210+790.00	Left
146	KE/EW/44098	14.06.2018	10.30 A.M	2.01(a) & Gen	FDD Testing & Level Checking of Subgrade Top Layer After Excavation Shoulder	182+555	182+810	Left
147	KE/EW/44099	14.06.2018	11.00 A.M	3.01 & Gen	FDD Testing & Level Checking of GSB Top Layer Shoulder	182+555	182+810	Left
148	KE/EW/44100	14.06.2018	09.30 A.M	2.01(a) & Gen	FDD Testing & Level Checking of Subgrade Top Layer After Excavation		193+740	Left
149	KE/EW/44100	14.06.2018	09.30 A.M	2.01(a) & Gen	FDD Testing & Level Checking of Subgrade Top Layer After Excavation		193+740	Left
150	KE/EW/44101	14.06.2018	11.00 A.M	3.01 & Gen	FDD Testing & Level Checking of GSB Top Layer		193+740	Left
151	KE/EW/44101	14.06.2018	11.00 A.M	3.01 & Gen	FDD Testing & Level Checking of GSB Top Layer		193+740	Left
152	KE/EW/44102	14.06.2018	03.30 P.M	2.02	FDD Testing of Embankment 01st Layer	193+360	193+520	Right
153	KE/EW/44103	14.06.2018	04.30 P.M	2.02	FDD Testing of Embankment 02nd Layer	193+360	193+520	Right
154	KE/EW/44104	14.06.2018	08.30 A.M	2.04	FDD Testing of Subgrade 01st Layer	199+355	199+459	Right
155	KE/EW/44105	14.06.2018	10.30 A.M	2.04	FDD Testing of Subgrade 02nd Layer	199+355	199+459	Right
156	KE/STR/15171	14.06.2018	12.00 P.M	6.20	Providing & fixing in position HYSD (TMT) Fe 500 grade reinforcement bars in A1&A2 Median Wall Raft (Minor Bridge)		213+506	Right
157	KE/STR/15172	14.06.2018	02.00 P.M	6.05(b)	Providing and laying in position Reinforced Cement Concrete in A1&A2 Median Wall Raft (Minor Bridge) M-25		213+506	Right
158	KE/STR/15172	14.06.2018	02.00 P.M	6.05(b)	Providing and laying in position Reinforced Cement Concrete in A1&A2 Median Wall Raft (Minor Bridge) M-25		213+506	Right
159	KE/STR/15172	14.06.2018	02.00 P.M	6.05(b)	Providing and laying in position Reinforced Cement Concrete in A1&A2 Median Wall Raft (Minor Bridge) M-25		213+506	Right