

Physical Progress (October 2014)						
Completed Length during month		Cumulative Completed Length		Targeted Physical Progress	Achieved Physical Progress	Remarks
DBM:Km	BC:Km	DBM:Km	BC:Km			
2.6	2.1	183.1	80.4	85.9%	83.7%	Length is in 6 lane completed DBM/BC in Km,Completed length during month:BC is 2.1 Km upto October - 2014, Cumulative Completed length : BC is 80.4 Km upto October - 2014.